



Middle East to India Deepwater Pipeline

Progress Update Meeting with NIGEC

6th and 7th February 2011

AGENDA

1. Introductions
2. Progress of Conceptual design studies
 - I. Completed studies
 - II. Ongoing and Planned Studies for 2011
 - III. Schedule for 2011 Activities
 - IV. Project Schedule
3. Example Study Results
4. CastorOne Visit
5. AOB

The SAGE Project – Key team members




<p>Mr. T.N.R. Rao</p>	<ul style="list-style-type: none"> ▪ Former Petroleum Secretary, Govt. of India and “Architect of the Oman-India Pipeline” ▪ Chairman of the SAGE Advisory Board ▪ Founder Chairman, Hydrocarbons Education & Research Society, Indian School of Petroleum ▪ Founder Chairman – University of Petroleum & Energy Studies
<p>Subodh Jain</p>	<ul style="list-style-type: none"> ▪ Director: INOX-AIR PRODUCTS Ltd. ▪ Director: South Asia Gas Enterprise PVT Ltd ▪ Director: Siddho Mal & Sons, New Delhi ▪ Former Senior Advisor to original Oman-India Pipeline team
<p>Peter M Roberts</p>	<ul style="list-style-type: none"> ▪ Director: South Asia Gas Enterprise PVT Ltd ▪ Managing Director: VerdErg Ltd, London ▪ Former Project Director of original Oman-India Pipeline ▪ Former Director Project & Construction Services at JP Kenny and Managing Director INTEC (UK)
<p>Dr Herman Franssen</p>	<ul style="list-style-type: none"> ▪ Senior Consultant to SAGE ▪ Member of the SAGE Advisory Board. ▪ President, International Energy Associates, USA ▪ Former Economic Advisor to the Oman-India Pipeline project ▪ Former Economic Advisor to the Sultanate of Oman, Ministry of Petroleum
<p>Ian Nash</p>	<ul style="list-style-type: none"> ▪ Business Acquisition and Operations Director, Peritus International (UK) Ltd. ▪ Managing Director INTECSEA (UK) Ltd. ▪ Engineering Manager for MEDGAZ FEED. ▪ Engineering Manager (Saipem Inc) for Canyon Express design EPIC. ▪ Project Manager (SASP UK) for Europipe 2, 42-inch 650 Km Gas Trunkline detailed design.
<p>Dr Alastair Walker FRS</p>	<ul style="list-style-type: none"> ▪ Leading International Expert on Marine Pipeline Engineering ▪ Senior Consultant to SAGE ▪ Member of the SAGE Advisory Board ▪ Professor Emeritus, University of Surrey UK ▪ Visiting Professor, University College London

MOUs/Agreements to Co-operate in developing SAGE have been signed with:

- Indian Oil Corporation
- Oman Ministry of Oil and Gas
- GAIL
- NIGEC
- Engineers India Ltd
- Peritus International (UK) Ltd.
- INTECSEA Engineering (UK) Ltd.
- Saipem spa Milan
- Heerema Marine Contractors, Leiden.
- CORUS steel, UK
- WELSPUN
- FUGRO GeoConsulting Ltd.UK
- Det Norske Veritas, Oslo

Gas Routes to India




- Design Basis definition
- Flow Assurance Studies
- Mechanical Design
- Onshore Compression Station Definition
- Offshore Compression Station Definition
- Quantified Risk Assessment - OIP Update
- Geohazard and Fault Crossing Assessment Phase 1
- Metocean data Phase 1
- GIS Data collection Phase 1

- Geohazard and Fault Crossing Assessment Phase 2 (Ongoing)
- Metocean data Phase 2 (Ongoing)
- GIS Data collection (Ongoing)
- Riser and Subsea By-Pass definition (Ongoing)
- Pipeline Intervention Review (Ongoing)
- Vessel & Equipment Capabilities review (Ongoing)
- Onshore Compression Station review (Planned)
- Offshore Layout Optimisation (Planned)
- Insurance Risk Review (Planned)
- Survey Definition and scope of work (Planned)
- Define Survey ITT and tender (Planned)
- Environmental Statement (Planned)
- Establish no Hydrotest principle (Planned)
- Emergency Repair Equipment Review (Planned)
- Examine the effect of moderate heat treatment (Planned)



Development Activities 2010-2011																	
No.	Activity	Who	Status	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Project Management	Peritus	Ongoing														
2	Route Study Oversight	Peritus	Ongoing														
3	QRA Update	Peritus	Complete														
4	Pipeline intervention review	Peritus	Ongoing														
5	Equipment capabilities review	Peritus	Ongoing														
6	Riser and Subsea Bypass definition	Peritus	Ongoing														
7	EPRS Status Update (Medgaz, Transmed, Bluestream and Greenstream projects).	Peritus															
8	Prequalify Indian pipe mills	Sage/Per															
9	Prepare comprehensive cost estimates for each routing option and diameter /compression combinations.	Peritus															
10	Prepare scope of work for FEED contracts & Tender	Peritus															
11	Prepare Survey ITT and Tender	Peritus															
12	Route Corridor Desk Study Phase 1	Fugro	Ongoing														
13	Route Corridor Desk Study Phase 2	Fugro	Ongoing														
14	Establish no Hydrotest principle with DNV	DnV															
15	Insurance Risk (DnV cover at commercial rates)	DnV															
16	Examine the effect of moderate heat treatment on collapse strength of the pipe	Wellspun /Corus															
17	Continue economic modelling	SAGE															
18	Environmental Baseline Survey	Fugro/M															
19	Preliminary Environmental Statement.	Fugro/M															
20	Onshore Compression Verification	Petrofac															
21	Offshore Layout Optimisation	Petrofac															
22	Receiving Terminal Definition	Petrofac															




Project Development Schedule



- Historically many routes have been considered.
- All are considered to be Installable.









Possible route direct from gas export landfall via Compression Platform on Sea Mount. Two shorter, smaller lines laid by existing barges can be used on this route. Note there is no 3rd Party Jurisdiction crossing.

The route stays to the South to avoid expensive, difficult crossings of the Murray Ridge and Indus Fan.

- The Indus Fan is formed in a 2500m thick pile of sediment covering the greater part of the Arabian sea.
- It was formed by the Indus river which drains the local topography from the western Himalayas and feeds the erosional outwash into the Arabian Sea
- .




The Indus is comparable in size and discharge to the Mississippi and is one of the major geological features of the Indian Ocean





- The seamounts at the South-West end of the Murray Ridge present a near-ideal location for an in-line Compression Platform.
- These remarkable features reach to within 300m of Sea Level, as shown.
- Several examples of platforms in this water depth exist.
- Max Slope 20deg on Northern side similar to Landfalls.
- The Compression Platform will be outside of all Territorial Waters but within helicopter supply range.






Cable and Pipeline Survey Data





Environmental Parameters

- Wave Heights
- Currents (Seabed-Surface)
- Temperatures
- Winds







Flow Assurance Results (1)

The following line sizes have been selected for the various options considered for the Middle East to India deepwater pipeline from Chabahar to Gujarat for an export (sizing case) flowrate of 1100 MMscfd or 31.1 MMSCMD :

- CCS to OGCS, 400barg-50barg, ID=487mm
 - CCS to OGCS, 400barg-200barg, ID=530mm
 - OGCS to GPRT, 400barg-50barg, ID=579mm
 - CCS to GPRT, 400barg-50barg, ID=610mm
-
- Of the two OGCS arrival pressures considered in Option 1, the high arrival pressure case is the preferred option for the following reasons:
 - By operating in dense phase, the velocities are manageable (6 m/s).
 - By operating at lower velocities the gas arrival temperature at the offshore station is approximately 7°C which is manageable.
 - By operating in Dense Phase a larger pipeline (530 mm ID) will be required.

Seabed Profiles, Temperatures and Pressures (MECS to GPRT)




The wall thickness design is performed in accordance with DNV-OS-F101 using DNV 485 DSAW linepipe

For long distance deep water gas transmission pipelines, linepipe material and installation costs are significant parts of the overall project cost. The base case has assumed that all possible DNV Quality Control (QC) factors have been set to their maximum criteria.

These QC criteria are described below:

- Supplementary requirement U material strength factor
- Fabrication factor for UOE pipe (afab) = 1.0, based on the conclusion made in the DNV technical report that a modest heat treatment during the pipe coating application can increase fabrication factor for UOE from the default value of 0.85 to 1.0.
- Ovality = 0.5%

■ Mechanical Design



KP Range (km)	WD Range (m)	Section Length (km)	Pipe ID (mm)	Selected Wall Thickness (mm)	Buckle Arrestor Required	Tonnage of Steel Required for Line Pipe (Tonne)
0 – 6.8	-82 – 8.8	6.8	610	40.5	No	4,418
6.8 - 40	8.8 - 659	33.2	610	32.9	No	17,318
40 - 110	659 - 2448	70	610	32.9	Yes	36,514
110 - 770	2448 - 3084	660	610	40.5	Yes	428,811
770 - 1150	3084 - 2690	380	610	36.6	Yes	221,779
1150 - 1210	2690 – 361	60	610	32.9	Yes	31,298
1210 - 1317.5	361 – 1.5	107.5	610	32.9	No	56,075
1317.5 - 1318	1.5 - 0	0.5	610	40.5	No	325
Total						796,537




Onshore Equipment



EQUIPMENT NO.	DESCRIPTION	SIZE(LXWXH OR IDXT/T)			
100-X-001	PIG RECEIVER	0.7M X 11.40M			
100-X-002	NATURAL GAS METERING PKG.	3.0M X 2.0M X 1.0M			
100-V-101/201	INLET SEPARATOR	3.7M X 11.0M	230-X-001	FLARE STACK	HOLD
130-X-001	EXPORT GAS METERING PKG.	3.0M X 2.0M X 1.0M	230-X-002	FLARE TIP	HOLD
130-X-002	PIG LAUNCHER	0.8M X 7.3M	230-X-003	FLARE IGNITION SYSTEM	HOLD
110-C-101/201	TEG CONTRACTOR	3.25M X 9.0M	230-V-001	FLARE K.O.DRUM	HOLD
110-X-002	TEG REGENERATION PACKAGE	12.0M X 5.0M	230-E-001	FLARE K.O.DRUM HEATER	HOLD
120-V-101/201	1ST STAGE COMP. SUCTION DRUM	3.4M X 5.1M	240-T-001A/B	DIESEL BULK STORAGE TANK	2.0M X 2.0M X 1.5M
120-K-101/201	1ST STAGE COMPRESSOR	24.0M X 3.2M X 3.8M	240-X-003	DIESEL FILTR./COALESCER PKG	HOLD
120-E-101/201	1ST STAGE COMP. AFTERCOOLER	44.8M X 12.0M	240-P-001A/B	DIESEL TRANSFER PUMP	1.0M X 0.8M X 0.8M
120-V-102/202	2ND STAGE COMP. SUCTION DRUM	2.6M X 4.1M	250-T-001	FIRE WATER TANK	25.0M X 10.0M
120-K-102/202	2ND STAGE COMPRESSOR	24.0M X 3.2M X 3.8M	250-P-002A/B	FIRE WATER JOCKEY PUMP	1.2M X 1.4M X 0.4M
120-E-102/202	2ND STAGE COMP. AFTERCOOLER	31.8M X 12.0M	250-P-001A/B	FIRE WATER PUMP	1.3M X 3.1M X 1.4M
200-X-001	FUEL GAS METERING PKG.	3.0M X 2.0M X 1.0M	260-V-001	CLOSED DRAINS DRUM	2.3M X 6.9M
200-V-001	LP FUEL GAS K.O. DRUM	1.2M X 2.6M	260-P-001	CLOSED DRAINS DRUM PUMP	3.0M X 1.5M X 1.5M
200-V-002	HP FUEL GAS K.O. DRUM	0.86M X 2.5M	260-T-001	HAZARDOUS OPEN DRAIN TANK	3.0M X 2.5M X 1.5M
200-E-001	LP FUEL GAS HEATER	0.74M X 1.4M	260-P-002	HAZARD. OPEN DRAIN TK. PUMP	3.0M X 1.5M X 1.5M
200-E-002	HP FUEL GAS HEATER	0.74M X 1.4M	280-X-001	POTABLE WATER MAKER PKG.	HOLD
200-F-001A/B	LP FUEL GAS FILTER	0.5M X 1.0M	280-T-001	POTABLE WATER TANK	HOLD
200-F-002A/B	HP FUEL GAS FILTER	0.5M X 1.0M	280-P-001A/B	POTABLE WATER PUMP	HOLD
210-X-001A/B/C	INSTRUMENT AIR COMP. PKG	2.3M X 7.3M X 2.0M	280-X-002	POTABLE WTR STERILLI. PKG	HOLD
210-V-001	INST. AIR RECEIVER	1.4M X 4.2M	280-X-003	HOT WTR CALORIFI. PKG	HOLD
210-V-002	PLANT AIR RECEIVER	2.1M X 6.5M	290-X-001	NITROGEN GENERATION PKG	2.0M X 2.0M X 3.0M
220-X-001A/B	GAS TURBINE POWER GEN PKG.	8.5M X 2.5M X 3.0M	290-V-001	NITROGEN RECEIVER	1.5M X 4.6M
220-X-002	EMER. POWER DIESEL GEN PKG.	3.4M X 2.0M X 2.1M	320-X-001	METHANOL INJECTION PACKAGE	10.0M X 11.0M X 3.0M

Concept Definition

- Equipment Lists
- PFD's
- UFD's
- Weight Take-off
- Layouts
- Cost Estimate





Offshore Equipment



EQUIPMENT LIST					
EQUIPMENT NO.	DESCRIPTION	SIZE(LXWXH OR [DXT/T])	240-X-002	DIESEL LOADING HOSE	INCLUDED
100-X-001	PIG RECEIVER	0.7 X 11.40	240-T-001/002	DIESEL BULK STORAGE TANK	IN CRANE PEDESTAL
100-X-002	INLET GAS METERING PKG.	3.0 X 2.0 X 1.0	240-P-001/002	DIESEL TRANSFER PUMP	1.6 X 0.8 X 0.8
100-V-101/201	INLET SEPERATOR	3.66 X 11.00	240-X-003/004	DIESEL FILTR./COALESCER PKG	1.5 X 1.0 X 1.0
120-X-001	EXPORT GAS METERING PKG.	3.0 X 2.0 X 1.0	250-X-001A/B	FIRE WATER PUMP PKG	1.8 X 6.8 X 2.8
120-X-002	PIG LAUNCHER	0.8 X 7.30	250-C-001A/B	FIRE WATER PUMP CAISSON	HOLD
110-V-101/201	1ST STAGE COMP. SUCTION DRUM	3.35 X 5.10	260-V-001	CLOSED DRAINS DRUM	1.6 X 4.80
110-K-101/201	1ST STAGE COMPRESSOR	19.0 X 3.2 X 3.8	260-P-001	CLOSED DRAINS DRUM PUMP	2.0 X 1.2 X 1.0
110-K-102/202	2ND STAGE COMPRESSOR	19.0 X 3.2 X 3.8	260-T-001	HAZARDOUS OPEN DRAIN TANK	5.0 X 1.75 X 1.45
110-E-101/201	1ST STAGE COMP. DISCH. COOLER	1.91X 8.0	260-P-003	HAZARD. OPEN DRAIN TK. PUMP	0.6 X 1.0
110-V-102/202	2ND STAGE COMP. SUCTION DRUM	2.59 X 4.10	260-C-002	HAZARD. OPEN DRAIN CAISSON	HOLD
110-E-102/202	2ND STAGE COMP. DISCH. COOLER	2.2 X 8.0	260-P-004	HAZ. OPEN DRN CAISSON PUMP	0.6 X 1.0
200-X-001	FUEL GAS METERING PKG.	3.0 X 2.0 X 1.0	260-C-001	NON HAZARD. OPEN DR. CAISSON	HOLD
200-V-001	LP FUEL GAS K.O. DRUM	1.22 X 2.60	260-P-002	NON HAZ. OP DRN CAISSON PUMP	0.6 X 1.0
200-V-002	HP FUEL GAS K.O. DRUM	0.86 X 2.50	270-P-001A/B/C	SEAWATER LIFT PUMP	3.0 X 0.5
200-E-001	LP FUEL GAS HEATER	0.74 X 1.35	270-C-001A/B/C	SEAWATER LIFT PUMP CAISSON	HOLD
200-E-002	HP FUEL GAS HEATER	0.74 X 1.40	270-C-002	SEAWATER OUTFALL CAISSON	HOLD
200-F-001A/B	LP FUEL GAS FILTER	0.5 X 1.0	270-X-001	SEAWATER FILTRATION PKG	7.6 X 5.4 X 3.6
200-F-002A/B	HP FUEL GAS FILTER	0.5 X 1.0	270-X-002A/B/C	HYPOCHLORIDE GENERATION PKG	2.5 X 1.2 X 2.5
210-X-001A/B/C	INST. AIR COMP. PKG	2.3 X 7.3 X 2.0	280-X-001	POTABLE WATER MAKER	2.45 X 2.1 X 2.4
210-V-001	INST. AIR RECEIVER	1.4 X 4.2	280-T-001	POTABLE WATER STORAGE TANK	8.0 X 4.6 X 3.0
210-V-002	PLANT AIR RECEIVER	2.1 X 6.5	280-P-001A/B	POTABLE WATER PUMP	1.6 X 0.8 X 0.8
220-X-001A/B	GAS TURBINE POWER GEN PKG.	8.10 X 2.45 X 4.0	280-X-002A/B	POTABLE WTR STERILLI. PKG	1.1 X 0.5 X 2.5
220-X-002	DIESEL GENERATOR PKG.	6.7 X 2.7 X 2.6	280-X-003	POTABLE WTR CALORIFI. PKG	3.0 X 3.0 X 2.0
230-X-001	FLARE BOOM	HOLD	290-X-001	NITROGEN GENERATION PKG	2.0 X 2.0 X 3.0
230-X-002	FLARE TIP	HOLD	290-V-001	NITROGEN RECEIVER	1.55 X 4.6
230-X-003	FLARE IGNITION SYSTEM	HOLD	320-X-001	METHANOL INJECTION SKID	10.0 X 11.0 X 3.0
230-V-001	FLARE K.O.DRUM	HOLD	320-X-002	METHANOL BUNKERING HOSE STN.	7.0 X 3.15 X 3.35
230-E-001	FLARE K.O.DRUM HEATER	2.75 X 0.5	-	PEDESTAL CRANES(2 NOS)	HOLD
240-X-001	BUNKERING HOSE STATION	3.2 X 3.2 X 3.4	-	SEWAGE DISPOSAL CAISSON (1NO)	HOLD



Substructure Type	Technical Drivers								Commercial Drivers					Overall	
	Water Depth Range	Payload	Metocean - Environment	Riser Feasibility	Offshore Integration	Active Seismic Domain	Score	Ranking	Reuse of Existing	Maximise Indian Content	Flexibility for Future Expansion	Score	Ranking	Score	Ranking
Semi Submersible	3	3	3	2	3	3	17	2	3	2	2	7	1	24	1
Tension Leg Platform	3	3	3	3	3	3	18	1	1	2	1	4	2	22	2
Fixed Jacket	3	3	3	3	1	2	15	4	1	3	3	7	1	22	2
Spar	3	3	3	3	1	3	16	3	1	1	1	3	3	19	3
Compliant Tower	2	3	3	3	1	3	15	4	1	1	1	3	3	19	3

CastorOne Visit



- There is a planned visit to see Saipem's new Ultra-Deepwater Installation Vessel the CastorOne.



- Saipem spa has confirmed that the SAGE deepwater pipeline is feasible and can be installed into water 3500m deep using its new laybarge CastorONE, currently in construction.
- An MOU under which Saipem will join the SAGE Consortium has been signed.

CLASSIFICATION

ABS +A1 (E), pipelaying vessel, +ACCU, +DPS3, CRC, TCM, CM, ice class A0 (IA Baltic)

DIMENSIONS

Length (o.a.): 330 m excluding ramp/stinger and helideck
Moulded breadth: 39 m
Operational draft: min. 7 m, max. 10 m
Transit draft: 8 m approx.
Displacement: 100,000 t at max. operational draft

PERFORMANCE

Transit speed: 13 knots
Fuel consumption (transit): 80 t/day
Fuel consumption (DP mode, max.): 130 t/day
Bollard pull (with main propellers): 180 t or double joint 18 m; pipe size up to 48" (60" including coating)

CARGO/TANK CAPACITY

Clear deck area: 4,300 sq.m
Fuel oil: 6,500 cu.m
Fresh water: 1,500 cu.m
Ballast water: 36,000 cu.m
15,000 t pipe storage in cargo holds

DECK EQUIPMENT

Main crane: 600 t @ 30 m, 350 t @ 46 m
Pipe handling cranes: 2 x gantry cranes 52 t @ 35 m
Pedestal crane: 30 t @ 30m
S-Lay stern ramp: 120 m long hinged stinger composed of 3 articulated and adjustable sections
Tensioners: 3 x 250 t

A/R winch: 750 t

Working stations: 3 welding + 4 completion

Triple joint fabrication shop below deck
ROVs: 2 Work Class ROVs rated for 3,000 m of water depth

PROPULSION SYSTEM

Main gensets: 8 x 8,400 kW at 600 rpm each
Emergency generator: 1 x 1,200 kW
Power distribution: 2 separate switchboards 11 kV
Main shafts: 2 x 8,000 kW
Azimuthal thrusters: 6 x 92 t
Bow tunnel thrusters: 2 x 35 t
Stern tunnel thrusters: 35 t

ACCOMMODATION

702 persons
Mess room; offices; crew lifts; meeting rooms; gymnasium/recreation; television rooms

DYNAMIC POSITIONING SYSTEM

DP system: fully redundant, class 3
Reference system: 2 x Hipap 500 for 3,000 m of water depth; 2 x DGPS
Taut wire

HELIDECK

Suitable for Sikorsky S-61 N

J-LAY TOWER

Features for future installation of a fixed tower for pipe laying in J mode through the centre moon pool

Allseas Pieter Schelte S-Lay Vessel



Pieter Schelte - under construction

- S-Lay.
- Tensioners - 2000t (4x500t)
- Length - 382 m, Length - 370 m
- Transit speed - 14 knots
- Accommodation - 571 men
- Dynamic positioning - LR DP (AAA)
- Stinger length - 170 m (558 ft)
- Total installed power - 95 MW
- Pipe diameters - From 6" to 68" O.D.
- Welding stations - Double joint factory with 5 line-up & 2 welding stations. Mainline with 6 welding stations for double joints, 1 NDT station and 6 coating stations



ALLSEAS Group S.A.

- Contract awarded June 2010, to Daewoo Shipbuilding and Marine Engineering Co., Ltd., Korea.
- The detail design of the vessel has been completed.
- Long-lead items, such as the power generation equipment and the thrusters, were ordered in March 2007.
- Delivery of the completed vessel is foreseen for 2013.

HMC New Deep Water Pipelay Vessel



HMC New Vessel - under construction



- J-Lay. & Reeling
- Tensioners - 2000t
- Maximum pipe payload is 4,500 metric tons.
- Length - 210m
- Transit speed - 14 knots
- Accommodation - 289 men
- Dynamic positioning - DP Class 3
- Designed for Pipelay to 3500m




Heerema Marine Contractors.

- Contract awarded July 2010, to Daewoo Shipbuilding and Marine Engineering Co., Ltd., Korea.
- The detail design of the vessel has been completed.
- Long-lead items, such as the power generation equipment and the thrusters, were ordered in March 2007.
- Delivery of the completed vessel is foreseen for 2013.

SAGE Pipelay Vessel (No large Cranes)




Dimensions & Displacements (Semi Hull)



DECK BOX

Length of main deck	175 m
Width of main deck	90 m
Depth of deck box	5 m

Dimensions & Displacements (Ship Shape)



Length Overall	254m
Breadth molded	44m
Breadth Extreme	48.5m
Depth	20m

CAPEX for any such barge is around \$850m.

SAGE would need to set up full PMC team - but multiple lines possible for a corridor.